



The Excitement is BUILDING



Notes: The new openings under the windows, through the north stone church wall, have been made. Wood doors are being installed in these openings.

The water meter is scheduled for installation this week, subject to the weather and technician availability.

The windows in the new narthex should be available for washing from the evening of December 16 and beyond.

Our faithful volunteers continue to keep up with the painting schedule, saving the congregation in excess of \$10,000!

The date for the major completion of work is targeted for Friday December 18, 2009.

The state inspector has given CD Smith the verbal OK to allow DS to use of the narthex when all life safety work is completed. (Smoke and fire alarms, fire doors operable, etc)

Looks like we will be able to use the new narthex for Christmas!

There's still much to be done, we need your help! The 2nd phase of construction is nearly complete and we are looking for a few people help clean and paint that phase as we're nearing completion. Anyone interested in helping out and volunteering, please contact Todd Weyker at (262)677-2812.