



**Notes:** The new heating and air conditioning system for the existing church will be complete September 30<sup>th</sup>.

The project is continuing to progress from east to west, and we are planning on turning over the two sets of new restrooms as soon as possible. We are anticipating that they will be complete early November.

The overall project completion date is December 17, 2009.

Except for the new entrance, the structural steel is complete. The entrance structure will be completed over the next two weeks.

The roofing for the connector addition is progressing to the west, as areas are available.

The steel stud framing on the inside of the addition will be completed over the next two weeks.

The mechanical and electrical rough-ins are ongoing.

The new septic system is complete.

The refacing of the existing west elevation of the school will be starting in approximately 1 week.



**Time Capsule Found:** The time capsule was found behind the 1948 date stone that is located in the new concession stand area. It is a copper box welded closed, about the size of a shoe box. The box weighs about 5 pounds or so. Plans to open the capsule will be announced in the near future. The ceremony to open the time capsule and what to do with the Time Capsule will be directed by the Church Council. The Church Council will also direct how the new Time Capsule should be prepared.

**Soccer field:** It has determined to lower the existing grade by two feet and utilize the removed soil to extend the field to the east. (Approximately even with the sidewalk on the south side of the parsonage driveway) Slopes and swales that will be provided will be easily mowed and maintained. The work has started and grass will be planted this fall. We thank the Liesener family for their very generous offer to perform this task for the church!

**Landscaping:** We are awaiting the design and plans from Arborscape for the retaining wall for the east side of church. We will be able to utilize Liesener's vendor discount to purchase the bricks. We expect to utilize volunteer labor for the installation.