

The Excitement is **BUILDING**



School
Updates

The school is on schedule and will be ready for the opening day of classes on August 31st.

Until that date, the school will need to be cleaned, we're having clean-up dates every Tuesday, Thursday, 4pm and Saturday, 8am. On August 25th, the school will be available for final cleaning and prep to make sure everything is in place for the start of school.

We will need shop vacuums, extension cords, pails, rags, vacuum cleaners, etc. All of the walls, woodwork etc. needs to be washed, lockers cleaned, closets washed and all books dusted. So there is a lot to do, please help out if you can even if it is for a short amount of time.

There are several areas of the remodeled school that will be ready for painting this week. Kurt Henning is going to arrange volunteers in the new construction areas and contact Carl at CD Smith to coordinate the painting with outside firms only as needed

Moving furniture back into the classrooms will be determined by the amount of inside work completed and the cleaning schedule.

NOTES: The new windows and exterior doors for the first phase will be installed by the end of this week. The roof for the 1st phase of the addition is complete. The new framing and drywall in the existing school and the 1st phase of the addition will be complete by the end of this week. The interior finishes in the school are ongoing and will be complete on August 25th. The site concrete at the new circle drive, the main entrance to the school, and around the south parking lot is complete. The base coat of asphalt for the new circle drive on the west side of the school and the south side parking lot will be installed on August 20th. Parking for the Parish house will be relocated up to the church. The new well pump is being installed on August 25th. The well equipment is being relocated from the school to the lower level of the addition. The school and church will be without water for 3 days, while this switch over takes place. CD Smith will bring in a water tank as a temporary supply source.

The Excitement is **BUILDING**



CD Smith has authorized work to be performed on Saturdays to help ensure the schools completion by August 25. There will be workers on campus for these Saturdays. Volunteers will be able to work in the buildings on these Saturdays while CD Smith is working.

Completion is near, a walk through of the completed school areas and the new construction for **all David's Star members** was held on **Sunday August 30** between services (8:45 AM to 9:30 AM) and after late church until 11:30 AM.

NOTES: Site demolition/excavation is ongoing. The project is continuing to use the excess fill from the excavation to level off the area north of the school, for future athletic fields. Concrete footing and foundation work is complete. The concrete slabs on grade are complete. The concrete block wall work is ongoing. The brick work for the first phase is complete. The installation of the precast plank for the 2nd phase will be complete by the end of this week. The structural steel will be ongoing for the next 2 weeks. The HVAC contractor is currently working on setting the new rooftop units. The work associated with the new septic system is ongoing. The only entrance to the school is through the back door near the current Kindergarten room. The state building inspector is scheduled to walk thru the first phase on Thursday August 27th. The rough-in for the new HVAC system for the church is ongoing. Church volunteers are doing site clean-up on Tuesdays, Thursdays, and Saturdays. Construction activity will be Monday thru Friday 6:30 a.m. until 4:00 p.m. Construction work will be taking place over the next two Saturdays.